

# WATER PRIORITY ACTION PLAN Decorative Water Features -Repair Update

Regular Park Board Meeting Monday, June 2, 2025



#### **Purpose of Presentation**





## To update on the repair status of the Board's priority decorative

## water features.



#### Background



- On Dec 11, 2023, the Park Board approved the Water Priority Action Plan; and
- The Park Board directed staff to rehabilitate 11 decorative water features

	<b>Decorative Water Features</b>		
Α	QE Park Dancing Waters Fountain*		
B	QE Park Waterfall		
С	Memorial South Park Pond		
D	David Lam Fountain*		
Ε	Granville Loop Park Fountain*		
F	Emery Barnes Park Fountain*		
G	Marina Square Fountain*		
Н	VanDusen Gardens Rectangular		
	Pond*		
	Cardero Park Fountain*		
J	Nelson Park Fountain*		
K	Cathedral Square Park Fountain*		

\* Denotes feature has an existing recirculation system

#### QE Park Dancing Waters Fountain

- Scope: Repair leaks; install new waterproofing membrane; mechanical & electrical repairs
- **Consultant:** Apex Building Sciences Inc.
- Contractor: Jacob Bros Construction
- **Status:** Construction (90% complete)
- Estimated completion: Summer 2025





#### Memorial South Park Pond

BOARD OF PARKS AND RECREATION

- Scope: Water balance assessment; install pond liner to hold water; water meter repairs
- **Consultant:** VDZ+A Consulting Inc.
- Contractor: Shangri-La Landscaping
- Status: Construction start Aug 2025
- Estimated completion: Q4 2025



- Original Scope: Replace fountain basin membrane; replace pumps; concrete repairs to fountain which sits over COV ENG Pump Station building
- **Consultant**: GHD Limited
- Status: On-hold indefinitely pending decision from COV ENG to replace roof waterproofing membrane
- Short-term: Install planters to activate the space and improve aesthetics (Q4 2025)

#### David Lam Fountain







- Scope: Improve drainage; replace waterproofing membrane
- Consultant: GHD Limited
- Status: Ready for tendering
- Estimated completion: Q2 2026



### 4 Fountain Projects - Ready for Tendering



 General Scope: New waterproofing, water treatment, concrete repairs, and recirculating systems

#### Consultant: GHD Limited

 Status: Ready for tendering

Estimated
completion:
Q2-Q4 2026



**Emery Barnes Fountain** 



#### **Queen Elizabeth Waterfall**






**Cardero Park Fountain** 

#### Internally Delivered Repair – Complete

VANCOUVER BOARD OF PARKS AND RECREATION

- **Scope**: General repairs (drainage, concrete, plumbing, mechanical)
- Consultant: GHD Limited
- Contractor: Park Board & REFM Shops
- **Status**: Repairs completed





#### **Nelson Park Fountain**



VanDusen Gardens Rectangular Pond

## Summary



Decorative Water Feature	Status	Estimated Completion	Construction Cost (\$)
Granville Loop Fountain	Complete	Q1 2025	2 k
VanDusen Rectangular Pond	Complete	Q2 2025	7 k
Nelson Park Fountain	Complete	Q2 2025	69 k
QE Dancing Waters Fountain	Construction	Q2 2025	1,543 k
Memorial South Pond	Construction	Q4 2025	550 k
David Lam Fountain	Short-term Activation (Planters)	Q4 2025	25 k
QE Waterfall	Tender	Q2 2026	605 k
Cathedral Square Park Fountain	Tender	Q2 2026	314 k
Emery Barnes Park Fountain	Tender	Q2 2026	55 k
Marina Square Fountain	Tender	Q2 2026	125 k
Cardero Park Fountain	Tender	Q4 2026	235 k
	\$3.53 M		
	\$0.47 M		
	: \$0.15 M		
	\$4.15 M		

#### Communications, Other Sites, and Next Steps

- Signs will be posted to communicate water feature priority repair work.
- 15 other decorative water features are off due to by-law nonconformance. Signs inform residents of the status.
- Helmcken Park, Haro & Bute Street, Barclay Heritage Square, Davis (Pacific & Jervis), and the Laurel Street Landbridge fountains are maintained by REFM and in varying condition. These 5 "once-through" fountains are exempted in City By-laws, per 2023 Council and Park Board motions and are presently operational.
- Funding is not presently available to upgrade the 5 exempted fountains or the 15 other decorative water features in our system.
- Staff will seek funding in 2027-2030 Capital Plan to support additional water feature rehabilitation, decommissioning, and conversion projects.





## **Thank You!**